

Minutes

December 15, 2011

PRE-BID MEETING – RENOVATION OF BHASKARA-I, II AND NALANDA RECEPTION LOBBY

The Pre-bid meeting for renovation of Bhaskara- I, II and Nalanda Reception Lobby was held on December 15, at 1500 hrs in Bhaskara - I. The following members were present:

1. Mr. B.V.Sawant .
2. Mr. S.S. Bhujbal
3. Mr. Abhijit Murugkar - Consultant

There were 3 representatives of various parties who attended the meeting, the list of which is enclosed as Annexure – 1. The questions raised by the vendors and reply given from IUCAA is enclosed as Annexure -2.

All the vendors are content with the replies received from IUCAA and have confirmed that the scope of work requirement at IUCAA is clear to them along with the tender conditions mentioned therein.

The vendors had a site visit of Bhaskara-I, II and Nalanda Reception Lobby for further clarification of site awareness. The meeting concluded at 1645 hrs with vote of thanks.

B.V.Sawant

S.S.Bhujbal

Abhijit Murugkar

Annexure – 2

Clarifications regarding points discussed in Pre-Bid Meeting on 15.12.11 at 1500 hrs in B-1

Sr. No.	Name of the Agency	Query	Clarification given by IUCAA
1	M/s. Green Land	1.Exact NRC of Anutone / Armstrong Metal ceiling tiles	Armstrong or equivalent metal Ceiling lay in square, Micro-perforated, application of soundtex, scrim or B15 composite backing. 1.5 mm dia holes, 22% open area, Desired NRC is min 0.5
		2.Exact NRC of Anutone / Armstrong Mineral fibre false ceiling tiles	Acoustical properties to be of Armstrong Dune or equivalent. Desired NRC is min 0.5
		3.Ceiling dismantling and removal - does item include removal and disposal ? If no, where will it be stacked after removal ?	item includes removal, dismantling and stacking in designated place as instructed in IUCAA Campus. The removed material is the property of IUCAA and will not be disposed off by the contractor.
		4.Existing light fixtures in Bhaskara 1 will not fit in ceiling grid of 2 ft x 2 ft	Re-fixing of only fans to be considered. Light fixtures and luminaries shall be removed and stacked in a designated place in IUCAA campus.
		5.Please specify base model for spot lights and base model for 2'x 2' paralite mirror optic light fitting	2'x2' Wipro Fusion or equivalent light fitting and BJDR 118 H MF WEB downlighter luminaire or equivalent to be considered
		6. Mainline raceways brand to be specified	RR Eubiq SFC 2 modular track or equivalent to be considered.Rate to include ITL model compact adaptors. Total number of adaptors to be considered as 20.
2	Floor Space	1. Linear workstations (computer table) brand in Nalanda	Brand can be as specified in tender or comparable. Specifications to be adhered to.
		2. Table size in Bhaskara 1 to be specified	1500 mm x 750 mm table top size. Height 750 mm
3	Roller Blinds	1. Is vista levelor brand acceptable	Yes
4.	Ajanta	1. quantification of electrical points in Nalanda - Removal of existing exposed electrical wiring and concealing them as per layout	15 points to be considered with an average length of 15 ft per point.
		2. Wood / metal nosing and trims to be provided at steps and level differences ?	Rate to include trim / nosings as per manufacturers specifications to hold carpet in place.
		3. Brand of Carpet ?	Interface / miliken / Flotex or equivalent to be considered.

